

BRUHAT BENGALURU MAHANAGARA PALIKE



Name of Work : Development of Green space and parks to Vin Field Layout Main Road Park Ward - 5
Jakkur (Yelahanka Zone)

4th and Part bill

SI No.	Specification	No	L	B	D	Quantity	Unit	Rate in Rs	Amount in Rs
2	Earthwork excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5m. In depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods specifications. as directed by the engineer incharge of the work. for gazebo(3.5MX3.5Mand 6.5mx6.5m)								
	Quantity Prerecorded vide excel measurement Page no. 15					8.50			
	Total					8.50	Cum	210.26	1,787.18
3	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement@180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. As directed by the engineer incharge of the work..for and gazebo(3.5MX3.5Mand 6.5mx6.5m)								
	Quantity Prerecorded vide excel measurement Page no. 16					10.54			
	Total					10.54	Cum	5,414.39	57,054.15
7	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @320 kgs, with 20mm and down size graded granite metalcoarse aggregates @ 0.878cum and fine aggregates @ 0.459cum, with superplasticiser @ 3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications. As directed by the engineer incharge of the work., for open stage and gazebo 3.5mx3.5mand 6.5mx6.5m&rain water harvesting structure								
	Quantity Prerecorded vide excel measurement Page no. 17					6.79			
	Quantity paid vide 1 R A bill					29.04			
	Total Executed Quantity					35.83			
	Approved Quantity as per BOQ					29.04			
	Reserved Quantity					6.79			
	Quantity to be paid in 4th and part bill					0.00	cum	6,687.06	-
8	Providing T.M.T Steel reinforcement for RCC work including styraightening ,cutting ,bending ,hooking, placing in position ,lappingand/or welding where ever required ,tying with binding wire and anchoring to the adjoining members where ever nessassary complete as per design (laps and westage shall not be measured and paid) cost of material,labour HOM of machinery complete as per specifications ,As directed by the engineer incharge of the work,for gates &rain water harvesting structure								
	Quantity Prerecorded vide excel measurement Page no. 18					0.02			
	Total					0.02	Tonne	62353.94	1,247.08
9	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to brick masonry including rounding off corners wherever required smooth rendering. : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. As directed by the engineer incharge of the work								
	For watchman shed wall plastering								
	East	2	5.95	2.40		28.56			
	West	2	5.95	2.80		33.32			
	N/S	4	3.00	2.60		31.20			
	Total					93.08			
	Quantity paid vide 1 R A bill					14.40			
	Total Executed Quantity					107.48			
	Approved Quantity as per BOQ					14.40			
	Reserved Quantity					93.08			
	Quantity to be paid in 4th and part bill					0.00	sqm	201.36	-

2.5.01
TEAM LEADER - BBMP
AMRUT - PDMC
IPE GLOBAL LTD.
BANGALORE 560002.
CONTRACTOR

PDMC

AE

AEE

No.	Specification	No	L	B	D	Quantity	Unit	Rate in Rs	Amount in Rs
18	Providing and fixing of 150x150x10mm thick M.S Box section columns Fabricating, supplyinf and erecting MS Angular trusses for all spans as per approved design and drawings. The entire trusses is anchored suitably by using 4 Nos of anchor bolts at each support, with base plate shoe plate.the work includes straightening ,placing in position of MS Angle and welding wherever necessary and applying one coat of red oxide primer coat to all the members including cost of materials, labour charges and hire charges of machinery for cutting, welding, grinding and erection equipments etc,complete as per specifications,As directed by the engineer incharge of the work								
	For watchman shed (100 x 50 x 5mm)	1	4.00	3.90	10.90	170.04			
		1	13.00	6.60	3.07	263.41			
						433.45	Kgs	130.16	56,416.89
19	Providing and fixing of Mangalore tiles roofing using first class tiles with necessary special tiles for ridges and hips, teak wood reepers of size 50x25mm and pointed with cement mortar 1:4 over the existing rafters including cost of materials , labour,curing complete as per specifications,As directed by the engineer incharge of the work								
	For watchman shed	1	6.60	3.90		25.74			
	Quantity paid vide I R A bill					110.40			
	Total Executed Quantity					136.14			
	Approved Quantity as per BOQ					110.43			
	Reserved Quantity					25.71			
	Quantity to be paid in 4th and part bill				Total	0.03	Sqm	1,336.08	40.08
20	Providing, laying, spreading and compacting crushed stone aggregates of granite/ trap/ basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to the site , laying in uniform layers with paver in sub- base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications,As directed by the engineer incharge of the work								
	Quantity Prerecorded vide excel measurement Page no. 19					30.17			
	Total					30.17			
	Quantity paid vide I R A bill					248.66			
	Total Executed Quantity					278.83			
	Approved Quantity as per BOQ					275.00			
	Reserved Quantity					3.83			
	Quantity to be paid in 4th and part bill					26.34	Cum	1855.60	48,876.50
21	Providing & laying heavy duty cobble stones 60 mm thick interlocked pavers, using cement & coarse sand for manufacture of blocks of approved size, shape & colour with a minimum compressive strength of 281 Kg/sqm over 50 mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints in to its final level, including cost of materials, labour and HOM of machineries complete as per specifications ,As directed by the engineer incharge of the work								
	For south side gym area	1	14.40	1.20		17.28			
		0.5	14.40	7.65		55.08			
	For north side gym area		78.50			78.50			
	Entrance to children play and gym area	1	4.00	2.00	1.00	8.00			
					Total	158.86			
	Quantity paid vide I R A bill					1243.28			
	Total Executed Quantity					1402.14			
	Approved Quantity as per BOQ					1280.00			
	Reserved Quantity					122.14			
	Quantity to be paid in 4th and part bill				Total	36.72	Sqm	1014.57	37,255.11
23	supplying & fixing of Rain bow climber::All round and rectangular pipes are GI or CR,ISI make.Gauge 14 gauge,2coating are red oxide and final paints of industrial paint, Nut bolt GI, bearing heavy ,(branded).FRP thickness-4-5mm ,swing assembly6mm chain with rubber coating,as directed by the engineer incharge of the work								
	North Side Play area					1.00			
	South Side Play area					2.00			
					Total	3.00	Each	12808.10	38,424.29

2.5.1627
TEAM LEADER - BBMP
AMRUT - PDMC
ipe GLOBAL LTD.
BANGALORE CONTRACTOR

PDMC

AE

AEE

No.	Specification	No	L	B	D	Quantity	Unit	Rate in Rs	Amount in Rs
24	supplying & fixing of sea saw double: All round and rectangular pipes are GI or CR, ISI make. Gauge 14 gauge, 2 coating are red oxide and final paints of industrial paint, Nut bolt GI, bearing heavy, (branded). FRP thickness-4-5mm, swing assembly 6mm chain with rubber coating, as per sketch and engineer incharge of the work					2.00			
	North Side Play area					2.00			
	South Side Play area								
	Total					4.00	Each	14820.51	59,282.06
25	supplying & fixing of Arch swing two seater: All round and rectangular pipes are GI or CR, ISI make. Gauge 14 gauge, 2 coating are red oxide and final paints of industrial paint, Nut bolt GI, bearing heavy, (branded). FRP thickness-4-5mm, swing assembly 6mm chain with rubber coating, as per sketch and engineer incharge of the work					2.00			
	North Side Play area					2.00			
	South Side Play area								
	Total					4.00	Each	33737.23	1,34,948.91
26	supplying and fixing FRP Rabbit dust bins As directed by the engineer incharge of the work & As per drawings.					26.00			
	All along pathway								
	Total					26.00	Each	5572.85	1,44,893.97
27	supplying & fixing of Two way slide: All round and rectangular pipes are GI or CR, ISI make. Gauge 14 gauge, 2 coating are red oxide and final paints of industrial paint, Nut bolt GI, bearing heavy, (branded). FRP thickness-4-5mm, swing assembly 6mm chain with rubber coating, per drawing and specifications and as directed by the engineer incharge of the work.					2.00			
	North Side Play area					2.00			
	South Side Play area								
	Total					4.00	Each	55471.32	2,21,885.29
28	supplying & fixing of Standing mary go round: All round and rectangular pipes are GI or CR, ISI make. Gauge 14 gauge, 2 coating are red oxide and final paints of industrial paint, Nut bolt GI, bearing heavy, (branded). FRP thickness-4-5mm, swing assembly 6mm chain with rubber coating, as per sketch and engineer incharge of the work					2.00			
	North Side Play area					2.00			
	South Side Play area								
	Total					4.00	Each	25687.56	1,02,750.25
30	supplying and fixing FRP CI-STRIP Benches As directed by the engineer incharge of the work & As per drawings.					35.00			
	All along pathway								
	Total					35.00	Each	14860.92	5,20,132.20
31	Providing and filling sand in Kids play area and open gym area with all leads and lift complete as per specification. As directed by the engineer incharge of the work.								
	For north side children play area	1	10.30	5.00	0.35	18.03			
		1	5.60	2.20	0.35	4.31			
		0.5	5.60	7.60	0.35	7.45			
	For south side children play area	1	10.90	8.50	0.35	32.43			
		1	9.00	4.70	0.35	14.81			
	Total					77.02	Cum	2375.12	1,82,926.07
32	supply and fixing of HD Health Walker Metal: All tubular steel of 2.5mm thickness are galvanised and zinc dipped joints are robotic welded. all welded joints are scalloped as necessary and welded to an approved MIG process. all welds are dressed off removing all sharp edges burrs. zinc primer paints applied at all the welding points prior to finishing. all metal parts are powdered coated using AKZO Nobel Great wall powder to the thickness of 80-120 microns. all metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000hrs. rubber high quality grip rubber is used for the handles bearings. maintenance -free ball bearings. scope of delivery 1 completely pressed assembled equipment modules. maintenance: maintain according to EN 16630 and maintenance guide. safety: all products must be tested and certified to meet EN16630 safety standards with GS test Mark. The EN16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS only. the GS Mark EN16630 certificates must be in the name of tendering party and not any 3rd party. all products must clearly display the GS mark as has been issued in the EN16630 safety certificates. all product must carry a GS mark on it. size (LxWxH) 2015x615x1360mm, weight: 93kg, safety area: 5015x3015mm capacity 2 persons. As per sketch and Engineer incharge of the work.					1.00			
	North Side Gym area					1.00			
	South Side Gym area					1.00			
	Total					2.00	Each	131817.20	2,63,634.40

TEAM LEADER - BBMP
 AMRUT - PDMC
 PDMC
 IPE GLOBAL LTD.
 BANGALORE 560002

CONTRACTOR

AE

AEE

		Specification	No	L	B	D	Quantity	Unit	Rate in Rs	Amount in Rs
33		supply and fixing of HD Squat pushing Metal: All tubular steel of 2.5mm thickness are galvanised and zinc dipped joints are robotic welded. all welded joints are scalloped as necessary and welded to an approved MIG process. all welds are dressed off removing all sharp edges burts. zinc primer paints applied at all the welding points prior to finishing . all metal parts are powdered coated using AKZO Nobel Great wall powder to the thickness of 80-120microns. all metal parts are tested in our salt spray machine that uses a 5%Nacl solution in accordance to ISO7227 to sped up corrosion for 3000hrs. rubber hikgh quality grip rubber is used for the handles bearings .maintenance -free ball bearings .scope of delivery 1 completely pressed assembled equipment modules . maintenance: maintain according to EN 16630 and maintenance guide .saftey: all products must be tested and certified to meet EN16630 saftey standards with GS test Mark.The EN16630 certificates must be issued by areputed notified international certifying agency such as IPEMA,TUV,CPSC,or SGS only . the GS Mark EN16630 certificates must be in the name of tendering party and not any 3rd party .all products must clearly display the GS mark as has been issued in the EN16630 saftey certificates.all product must carry a GS mark on it. size(LxWxH) 2270x635x1640mm , weight:60.2kg , saftey area:5300x3685mm capacity 2persons. as per the sketch and as per the Engineer incharge of the work.					1.00			
		North Side Gym area					1.00			
		South Side Gym area					1.00			
						Total	2.00	Each	185551.60	3,71,103.20
34		Supply & Fixing of Double Ski Walker Metal: All tubular steel of 2.5MM thickness are glavanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an apprvloed MIG Process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer paint is applied at all the welding points prior to dinishing. All metal parts are powder coated using AKZO nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray macjine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 Hrs. Rubber: High quality grip rubber is used for the hadles. Bearings: Maintenance free ball bearings. Scope of Delivery: 1 completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested ans certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified internatlional certifying agency such as IPEMA, TUV, CPSC or SGS only. The GS Mark EN16630 Cetificates must be in the name of tendering party and not any 3rd Party. All products must clearly deplay the GS Mark as has been issued in the EN 16630 safety certificates. Size_LxWxH: 1065 x 615 x 1364 mm. Weight: 51 KG Safety Area: 4090 x 3555 mm, Capacity 1 Person.As per sketch and as per Engineer incharge of the work.					1.00			
		North Side Gym area					1.00			
		South Side Gym area					1.00			
						Total	2.00	Each	205702.00	4,11,404.00
35		Supply and fixing of HD Situp Station Metal: All tubular steel of 2.5mm thickness are galvanised and zinc dipped joints are robotic welded. all welded joints are scalloped as necessary and welded to an approved MIG process. all welds are dressed off removing all sharp edges burts. zinc primer paints applied at all the welding points prior to finishing . all metal parts are powdered coated using AKZO Nobel Great wall powder to the thickness of 80-120microns. all metal parts are tested in our salt spray machine that uses a 5%Nacl solution in accordance to ISO7227 to sped up corrosion for 3000hrs. rubber hikgh quality grip rubber is used for the handles bearings .maintenance -free ball bearings .scope of delivery 1 completely pressed assembled equipment modules . maintenance: maintain according to EN 16630 and maintenance guide .saftey: all products must be tested and certified to meet EN16630 saftey standards with GS test Mark.The EN16630 certificates must be issued by areputed notified international certifying agency such as IPEMA,TUV,CPSC,or SGS only . the GS Mark EN16630 certificates must be in the name of tendering party and not any 3rd party .all products must clearly display the GS mark as has been issued in the EN16630 saftey certificates.all product must carry a GS mark on it. size(LxWxH) 1412x1366x650mm , weight:42.6kg , saftey area:4462x4078mm capacity 2 persons.As per sketch and as directed by the Engineer incharge of the work.					1.00			
		North Side Gym area					1.00			
		South Side Gym area					1.00			
						Total	2.00	Each	151967.60	3,03,935.20

14/3/2019

14/3/19

TEAM LEADER - BBMP
AMRUT - PDMC
IPE GLOBAL LTD.
BANGALORE - 560002.

CONTRACTOR

AE

AEE

No.	Specification	No	L	B	D	Quantity	Unit	Rate in Rs	Amount in Rs
36	supply and fixing pull down challenger metal- All tubular steel of 2.5mm thickness are galvanised and zinc dipped joints are robotic welded. all welded joints are scalloped as necessary and welded to an approved MIG process. all welds are dressed off removing all sharp edges burrs zinc primer paints applied at all the welding points prior to finishing. all metal parts are powdered coated using AKZO Nobel Great wall powder to the thickness of 80-120microns. all metal parts are tested in our salt spray machine that uses a 5%Nacl solution in accordance to ISO7227 to sped up corrosion for 3000hrs. rubber high quality grip rubber is used for the handles bearings .maintenance -free ball bearings .scope of delivery 1 completely pressed assembled equipment modules . maintenance: maintain according to EN 16630 and maintenance guide .saftey: all products must be tested and certified to meet EN16630 saftey standards with GS test Mark.The EN16630 certificates must be issued by areputed notified international certifying agency such as IPEMA,TUV,CPSC,or SGS only . the GS Mark EN16630 certificates must be in the name of tendering party and not any 3rd party .all products must clearly display the GS mark as has been issued in the EN16630 saftey certificates.all product must carry a GS mark on it. size(LxWxH) 2570x805x20582685mm , weight:85.4kg , saftey area:6287x4858mm capacity 2 persons.As per sketch and as directed by the Engineer incharge of the work.					1.00			
	North Side Gym area					1.00			
	South Side Gym area					1.00			
					Total	2.00	Each	225852.40	451,704.80
37	supply and fixing of seated chest press metal- All tubular steel of 2.5mm thickness are galvanised and zinc dipped joints are robotic welded. all welded joints are scalloped as necessary and welded to an approved MIG process. all welds are dressed off removing all sharp edges burrs.zinc primer paints applied at all the welding points prior to finishing. all metal parts are powdered coated using AKZO Nobel Great wall powder to the thickness of 80-120microns. all metal parts are tested in our salt spray machine that uses a 5%Nacl solution in accordance to ISO7227 to sped up corrosion for 3000hrs. rubber high quality grip rubber is used for the handles bearings .maintenance -free ball bearings .scope of delivery 1 completely pressed assembled equipment modules . maintenance: maintain according to EN 16630 and maintenance guide .saftey: all products must be tested and certified to meet EN16630 saftey standards with GS test Mark.The EN16630 certificates must be issued by areputed notified international certifying agency such as IPEMA,TUV,CPSC,or SGS only . the GS Mark EN16630 certificates must be in the name of tendering party and not any 3rd party .all products must clearly display the GS mark as has been issued in the EN16630 saftey certificates.all product must carry a GS mark on it. size(LxWxH) 1955x733x2058mm , weight:86.6kg , saftey area:5545x4470mm capacity 2 persons.As per sketch and as directed by the Engineer incharge of the work.					1.00			
	North Side Gym area					1.00			
	South Side Gym area					1.00			
					Total	2.00	Each	239286.00	4,78,572.00
38	supplying & fixing of Tai Chi Spinners Metal:All tubular steel of 2.5mm thickness are galvanised and zinc dipped joints are robotic welded. all welded joints are scalloped as necessary and welded to an approved MIG process. all welds are dressed off removing all sharp edges burrs.zinc primer paints applied at all the welding points prior to finishing. all metal parts are powdered coated using AKZO Nobel Great wall powder to the thickness of 80-120microns. all metal parts are tested in our salt spray machine that uses a 5%Nacl solution in accordance to ISO7227 to sped up corrosion for 3000hrs. rubber high quality grip rubber is used for the handles bearings .maintenance -free ball bearings .scope of delivery 1 completely pressed assembled equipment modules . maintenance: maintain according to EN 16630 and maintenance guide .saftey: all products must be tested and certified to meet EN16630 saftey standards with GS test Mark.The EN16630 certificates must be issued by areputed notified international certifying agency such as IPEMA,TUV,CPSC,or SGS only . the GS Mark EN16630 certificates must be in the name of tendering party and not any 3rd party .all products must clearly display the GS mark as has been issued in the EN16630 saftey certificates.all product must carry a GS mark on it. size(LxWxH) 1120x1150x1620mm , weight:39kg , saftey area:3520x3550mm capacity 3persons.As per sketch and as directed by the Engineer incharge of the work.					1.00			
	North Side Gym area					1.00			
	South Side Gym area					1.00			
					Total	2.00	Each	131817.20	2,63,634.40

Checked by Mr. [Signature]
 35, 36, 37, 38
 ad [Signature]
 DCF 14/3/19

14/3/2019

[Signature] 14/3/19

Dr. T. [Signature]
TEAM LEADER - BBMP
AMRUT - PDMC
IPE GLOBAL LTD.
BANGALORE - 560002.

CONTRACTOR

AE

AEE

No.	Specification	No	L	B	D	Quantity	Unit	Rate in Rs	Amount in Rs
39	Supply and fixing of HD Waist Twister Metal: All tubular steel of 2.5mm thickness are galvanised and zinc dipped joints are robotic welded. all welded joints are scalloped as necessary and welded to an approved MIG process. all welds are dressed off removing all sharp edges burrs. zinc primer paints applied at all the welding points prior to finishing. all metal parts are powdered coated using AKZO Nobel Great wall powder to the thickness of 80-120microns. all metal parts are tested in our salt spray machine that uses a 5%NaCl solution in accordance to ISO7227 to speed up corrosion for 3000hrs. rubber high quality grip rubber is used for the handles bearings. maintenance -free ball bearings. scope of delivery 1 completely pressed assembled equipment modules. maintenance: maintain according to EN 16630 and maintenance guide. safety: all products must be tested and certified to meet EN16630 safety standards with GS test Mark. The EN16630 certificates must be issued by areputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS only. the GS Mark EN16630 certificates must be in the name of tendering party and not any 3rd party. all products must clearly display the GS mark as has been issued in the EN16630 safety certificates. all product must carry a GS mark on it. size(LxWxH) 1460x1310x1150mm, weight:39.1kg, safety area:43600x4510mm capacity 3persons. As per sketch and as directed by the Engineer incharge of the work.					1.00			
	North Side Gym area					1.00			
	South Side Gym area					1.00			
					Total	2.00	Each	151967.60	3,03,935.20
40	supply and fixing of Bicycle Metal: All tubular steel of 2.5mm thickness are galvanised and zinc dipped joints are robotic welded. all welded joints are scalloped as necessary and welded to an approved MIG process. all welds are dressed off removing all sharp edges burrs. zinc primer paints applied at all the welding points prior to finishing. all metal parts are powdered coated using AKZO Nobel Great wall powder to the thickness of 80-120microns. all metal parts are tested in our salt spray machine that uses a 5%NaCl solution in accordance to ISO7227 to speed up corrosion for 3000hrs. rubber high quality grip rubber is used for the handles bearings. maintenance -free ball bearings. scope of delivery 1 completely pressed assembled equipment modules. maintenance: maintain according to EN 16630 and maintenance guide. safety: all products must be tested and certified to meet EN16630 safety standards with GS test Mark. The EN16630 certificates must be issued by areputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS only. the GS Mark EN16630 certificates must be in the name of tendering party and not any 3rd party. all products must clearly display the GS mark as has been issued in the EN16630 safety certificates. all product must carry a GS mark on it. size(LxWxH) 1000x498x1290mm, weight:51.5kg, safety area:3400x3498mm capacity 2 persons. As per sketch and as directed by the Engineer incharge of the work.					1.00			
	North Side Gym area					1.00			
	South Side Gym area					1.00			
					Total	2.00	Each	151967.60	3,03,935.20
41	Providing and fixing of ready made FRP toilet for the use of public utilizing the park as per drawing and as directed by the engineer incharge of the work.					1.00			
					Total	1.00	Each	44582.76	44,582.76
77	Earthwork excavation for pipeline trenches including depositing on bank up to a lead of 50 meters including shoring and strutting, danger lighting and using sight rails and oning rods at every 100 mtrs wherever necessary as directed in the following strata manual means in hard soil. As directed by the engineer incharge of the work.					104.76			
	Quantity Prerecorded vide excel measurement Page no. 20					104.76			
					Total	104.76	Cum	204.69	21,443.79
78	Providing and installing at site of work 63mm (0.662) pvc pipes of 6kg /cum 2 including cost of pipes and special labour including lowering into trenches laying true to line level and perfect linking at joints, leak proof including jointing of approved type with all labour and lift charges handling charges including encasing the pipes all round to a depth of not less than 15cms with gravel or selected earth available from the excation etc...As directed by the engineer incharge of the work.					388.00			
	Quantity Prerecorded vide excel measurement Page no. 21					388.00			
					Total	388.00	Mtr	94.56	36,689.26
82	Providing and constructing burnt brick masonry with honey comb work with approved quality of non modular bricks of standard size of class designation 5.00 Newton per sqmm(table moulded) with cement mortar for basement and superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications. As directed by the engineer incharge of the work.								
	For Harvesting Pit	2	2.00	0.23	2.50	2.30			
	For watchman shed	2	1.20	0.23	2.50	1.38			
	east side	1	5.95	0.23	2.40	3.28			
	west side	1	5.95	0.23	2.80	3.83			
	N/S side	2	3.00	0.23	2.60	3.59			
	Total					14.38			
	Quantity paid vide I R A bill					14.12			
	Total Executed Quantity					28.50			

TEAM LEADER - BBMP
AMRUT - PDMC
IPE GLOBAL LTD.
BANGALORE - 560002.

CONTRACTOR

AE

AEE

No.	Specification	No	L	B	D	Quantity	Unit	Rate in Rs	Amount in Rs
	Approved Quantity as per BOQ					17.44			
	Reserved Quantity					11.06			
	Quantity to be paid in 4th and part bill					3.32	Cum	7,266.65	24,125.29
85	Providing and filling in foundation with granite/trap/broken metal 100mm and down size , with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift complete as per specification. (work will be extracted separately for broken metal and sand ie, layer by layer to act as a filter media)As directed by the engineer incharge of the work.								
	For Harvesting Pit								
	N/E	1	1.50	1.20	3.70	6.66			
	N/W	1	1.50	1.20	2.50	4.50			
						11.16	sqm	2,351.76	26,245.66
	Total								49,12,864

14/3/2019 *[Signature]* 14/3/19

[Signature]
TEAM LEADER - BBMP
AMRUT - PDMC
IPE GLOBAL LTD.
BANGALORE - 560002.

[Signature]
CONTRACTOR

AE

AEE